BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing and laying UGD Line in ward No. 07 Byatarayanapura, Kodigehalli Sub Division.
2	Amount of Work Portion	-
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	M/S Sree Manojava Enterprises, G.Mahendra
5	Agreement No.	187/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/187/19-20 Date: 10.01.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	90 %
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	91 Days
15	Date of recommending time limit applied for	9.3.2020 to 10.6.2020
16	Wheather the original application of contractor is enclosed	—

17	Balance work remaining to be done	Nil. 10%
18	Probable time required for completion of remaining work	10.6.2020
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Work Executed & Completed in time But due to Corona Covid-19 - Bill Submission delayed. Hence EOT may be Approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recomodation EOT may be Approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Byatarayanapura Division,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬಿ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Chief Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರು
Yelahanka Zone
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.